AD-A168 494



FPO-1-85 (10)

SAINT CROIX FLEET MOORING PROJECT EXECUTION PLAN

APRIL 1985

OCEAN ENGINEERING
AND CONSTRUCTION PROJECT OFFICE
CHESAPEAKE DIVISION
NAVAL FACILITIES ENGINEERING COMMAND
WASHINGTON, DC 20374

DISTRIBUTION STATEMENT A
Approved for public release;
Distribution Unlimited

.

.

لان

.

BLOCK 19 (Con't)

tasked the Chesapeake Division, Naval Facilities Engineering Command (CHESNAV-FACENGCOM) to install a mooring in the Frederiksted are to be used in place of the pier while the pier is being repaired. The Ocean Construction Platform (OCP) SEACON will be the installation vessel.

TABLE OF CONTENTS

<u>Sect</u>	ion		<u>Page</u>
1.0	GENE	RAL	1
	1.1	Background	1
	1.2	Organizational Responsibilities 1.2.1 CHESNAVFACENGCOM Responsibilities 1.2.2 Underwater Construction TeamyOne Responsibilities	1 1 2
		1.2.3 St. Croix Underwater Tracking Range Responsibilities	2
		1.2.4 NAVSTA Roosevelt Roads Responsibilities 1.2.5 TRACOR Marine Responsibilities	2
	1.3	Safety	3
		1.3.1 Safety Responsibilities 1.3.2 Personal Safety Equipment	3 4
	1.4	Project Site 1.4.1 -Environmental Conditions	4
	1.5	Mooring Description	4
	1.6	Design Criteria.	8
2.0	PROJ	ECT SCHEDULE	11
	2.1	Schedule of Events	11
3.0	MOBI	LIZATION	13
	3.1	Pre-Installation Inventory Inspection	13
	3.2	Roosevelt Roads Mobilization Phase 3.2.1 Onshore Work 3.2.2 Onboard Work 3.3.2 Diving Support	13 13 15 17
4.0	INST	TALLATION PROCEDURES	21
	4.1	Navigation for Mooring Installation 4.1.1 Equipment 4.1.2 Location of Survey Points	21 21 21
	4.2	Installation of Marker Buoys	22
	4.3	PEA Installation 4.3.1 Anchor Firing 4.3.2 Diver Inspections 4.3.3 Pull Tests	23 23 30 30

<u>Sect</u>	<u>ion</u>		<u>Page</u>
	4.4	Chain Installation	31
		4.4.1 Leg Number Two 4.4.2 Leg Number Three and Ground Ring 4.4.3 Return to Leg Number Two 4.4.4 Attaching Leg Number One 4.4.5 Anchor Sinker 4.4.6 Riser Chain Attachment 4.4.7 Overboarding Assembly 4.4.8 Laying Leg Number One 4.4.9 Attaching Chain to the Pendant of Anchor Number One	31 36 36 38 38 39 41 43 45
5.0		LOCATION	49
6.0	POST	INSTALLATION TICK . PROMARY PROPERTY.	19
	6.2	Post Installation Inspection Buoy Torque Mooring Hawser	49 49 49
7.0	DEMO	BILIZATION PHASE	51
8.0	oocu	MENTATION	51
ANNE	<u>x</u>		
A	A	dditional Drawings	A-1
В	M	aterial Requirements	8-1

D

Acces	ion For	1
DTIC	Ounced	
By Dict ibs	ition/	•
A:	vailability C	oiles
Dist	Aven J C	-OK
	1	

SAINT CROIX FLEET MOORING PROJECT EXECUTION PLAN

1.0 GENERAL

- 1.1 <u>Background</u>. The Navy uses the pier at Frederiksted, St. Croix, USVI for berthing naval vessels in order to attach equipment in conjunction with the use of the Underwater Tracking Range (UTR). The pier was badly damaged by Hurricane Klaus in November 1984. Commander, Submarine Force Atlantic (COMSUBLANT) has tasked the Chesapeake Division, Naval Facilities Engineering Command (CHESNAVFACENGCOM) to install a mooring in the Frederiksted area to be used in place of the pier while the pier is being repaired. The Ocean Construction Platform (OCP) SEACON will be the installation vessel.
- 1.2 <u>Organizational Responsibilities</u>. The major activities involved in this project are:

CHESNAVFACENGCOM

Underwater Construction Team One (UCT ONE)

St. Croix Underwater Tracking Range (UTR)

Naval Station (NAVSTA) Roosevelt Roads

TRACOR Marine (Contractor)

1.2.1 CHESNAVFACENGCOM Responsibilities

- a. Prepare a project execution plan.
- b. Coordinate the project execution with all other commands.
- c. Provide on site technical supervision and field engineering support.

- d. Procure all mooring hardware required for the project.
- e. Provide all equipment for the project except for the dive system equipment.
- f. Provide SEACON and crew.
- g. Provide project logistics including messing and berthing for all onsite personnel.
- h. Promulgate a Notice to Mariners.
- i. Provide radios for project communications.
- Document project operations and prepare as built drawings.

1.2.2 <u>UCT ONE Responsibilities</u>

- a. Provide personnel to perform construction tasks, including diving,
 deck, and surveying operations.
- b. Provide and operate surveying equipment.
- c. Provide diving gear and diving platform.
- d. Provide or arrange for all diving safety including a decompression chamber.

1.2.3 St. Croix UTR Responsibilities

- a. Provide on-site logistic support.
- b. Provide theodolites as backup to CHESNAVFACENGCOM theodolites.

1.2.4 NAVSTA Roosevelt Roads Responsibilities

a. Provide 80 tires for riser fendering system.

- b. Provide crane services required for project mobilization.
- c. Provide a YC barge and an LCM-8 boat and crew for diver support.
- d. Provide a YTB to tow the YC barge to St. Croix and return.

1.2.5 TRACOR Marine (Contractor) Responsibilities

- a. Provide a crew for the OCP SEACON.
- b. Provide four PVC marker buoys (3 inches by 20 feet).
- c. Receive material shipped to Port Everglades.
- d. Provide crane operators.
- 1.3 <u>Safety</u>. This project shall be conducted in such a manner that established safety standards, practices, and regulations are followed. It shall be the responsibility of each individual assigned to the project to practice safety during all assigned tasks and to report promptly to the cognizant authority any unsafe conditions or practices noted.
- 1.3.1 <u>Safety Responsibilities</u>. Each activity assigned to this project is responsible for the safety of its personnel. In addition, specific activities are responsible for general areas of safety as follows:

COGNIZANT ACTIVITY

RESPONSIBILITY

CHESNAVFACENGCOM

Responsible for the safe operation of SEACON, its crew, equipment and all personnel working onboard. Assure proper ordnance handling procedures in accordance with the Propellant Embedment Anchor (PEA) Manual.

UCT ONE

All diving operations and diving safety, including the decision to dive or not, depending on weather or site conditions.

- 1.3.2. <u>Personal Safety Equipment</u>. All regulations concerning the use of personal safety equipment shall be followed. Work vests, safety shoes, and hardhats shall be worn by all personnel on the afterdeck during deck operations.
- 1.4 <u>Project Site</u>. St. Croix is located in the U.S. Virgin Islands approximately 50 miles southeast of Puerto Rico (see Figure 1-1). The mooring is to be installed near the pier at Frederiksted (see Figure 1-2).
- 1.4.1 <u>Environmental Conditions</u>. A 50-knot wind with a 30-second duration was selected for the design calculations. The water depth in the proposed mooring installation area varies between approximately 40 and 120 feet. Tidal ranges are from 0.8 to 1.8 feet. Currents vary but can reach 2 knots.
- 1.5 <u>Mooring Description</u>. The mooring (see Figure 1-3) is designed as a three-legged mooring using Propellant Embedment Anchors (PEAs) instead of the standard drag anchors. Each leg consists of 2 1/4-inch chain attached to the ground ring at the center of the mooring and the downhaul cable at the anchor end. Each leg contains a swivel and three in-line zinc anodes. Leg numbers 2 and 3, located in the deeper water, have three shots of chain in each of their ground leg subassemblies while leg number 1, located in more shallow water, consists of four shots of chains.




FIGURE 1-1. Geographical Location of Saint Croix





FIGURE 1-2. Proposed Mooring Site



The downhaul cable from the anchor consists of a 50-foot 2 1/4-inch wire rope. A 120-foot 2 1/4-inch wire rope pendant is attached to the downhaul cable. The riser is 115 feet of 2 1/4-inch chain with a swivel and contains an in-line anode. Also attached to the ground ring is a 16,000 pound stockless anchor that acts as a sinker.

Because the mooring is designed to take both surface ships (CGN-38 VIRGINIA Class) and submarines (SSBN-616 LAFAYETTE Class), a special buoy has been procured. The buoy is structural foam coated with a tough, polyurethane elastomer to protect submarines from rubbing damage. In addition, automobile tires will surround the upper 40 feet of the riser to act as a riser fendering system and to protect the submarine from damage by the riser chain.

1.6 <u>Design Criteria</u>. The locations of the anchors and the final location of the buoy have been determined to specifications outlined in the original tasking. The only critical factor is the shoreward extent of the watch circle. This is determined by the draft of the vessels and possible storm surge.

For the installation procedures that follow, a 20-foot tolerance is acceptable for the location of the anchors beyond the exact locations found in Table 1-1. Figure 1-4 depicts the positions of the three anchors and mooring center.


TABLE 1-1. Desired Anchor Locations

Chile.

	EAST	HORTH
BPRAT HALL	61997.9	37859.1
LIGHT TOWER	64850.0	28375.0
SANDY POINT	59272.9	15130.4
ASEL INE	9903.7 FT	
SEARING FROM WORTH	-16.737 DE8	

9

BTATIONS/	TATIONS/ I		BEARING	-			TOWER LEB!		RAINGE	10CA	11 LOCAL COORDINATESIBISTANCE IDIBIANCE	I DI STANCE I	HETANCE
TARSET/ OBJECTIVES	I FROM SPRATIONE	_	NALL I FROM LIBHT TOWER	₹	SPRAT	I THETA I	FROM	TAN D	ITONER TO	III EAST	MORTH	1 TO 1 TWO TO	TWO TO
	_	-	-						_	=			
SPRAT HALL	_			_		_		_	_	=		_	
LIGHT TOWER/		-	_	_		_		_	_	=		_	
	_	_	_	_		_			_	=		_	
SANDY POINT/	_		_	_	23.57	23.57 1140.43 1	67.16	1 22891.5	114370.9	11 5927	67.16 1 22891.5 114370.9 11 59272.9 15130.4	_	
	_		_	_	_	<u>-</u>			_	=		-	
CTR	1354 20 36.0	_	354.34 87 26 50.0	_	17.92	52.98		8368.2	1 3224.4	11 6182	1.6 29492.7	_	
-	1352 23 3.2	1 352.38 1	1 93 59 30.9	93.99	15.96	93.99 15.96 46.44	26.83	1 8096.1 3072.8 62107.9 2	1 3072.8	11 62107	1.9 29761.7		
~	1353 15 2.4	1 1 353,25 1	1 82 2 55.1		16.82	58.38		8722.6	1 2964.9	11 6198	1.6 29136.6	1 390.1	
m	1356 55 46.7	1 356.93	1 87 13 32.2	_	20.50	53.20		8262.2	1 3614.1	11 6145	1.2 29614.7		713.4



 $-2_{N} = -390 \sin 65.94 = -356.14'$

 $2_{\rm E}$ = +390 cos 65.94 = 159.00

FIGURE 1-4. Mooring Center and Anchor Coordinates

2.0 PROJECT SCHEDULE

2.1 <u>Schedule of Events</u>. The following is the proposed schedule of events.

16-20 April SEACON towed to NAVSTA Roosevelt Roads by USNS

POWHATAN T-ATF 166

18-21 April UCT ONE pre-mobilization phase work onshore

21-22 April Mobilize for mooring at Roosevelt Roads. Transit

to St. Croix the night of 22 April.

23-27 April Mooring installation. Return to Roosevelt Roads

night of 27 April.

28 April Demobilize from the project at Roosevelt Roads.

Prepare for tow.

29 April-7 May Await availability of tow.

ST. CROIX MOORINGS - PROJECT SCHEDULE

SEACON TOW TO NAVSTA
ROOSEVELT ROADS

UCT ONE PRE-MOB AT NAVSTA
ROOSEVELT ROADS

SEACON MOB AT NAVSTA
ROOSEVELT ROADS

SEACON TRANSIT TO ST CROIX

MOORING INSTALLATION

SEACON TRANSIT TO NAVSTA
ROOSEVELT ROADS

PROJECT DEMOB & PREPARE
FOR TOW

AWAIT AVAILABILITY OF TOW

SEACON TOW TO FORT
LAUDERDALE
DEMOB FROM PROJECT

Tow from NAVSTA Roosevelt Roads to Fort Lauderdale by USNS POWHATAN.

13-14 May

Demobilize from the project and tow at Fort Lauderdale.

3.0 MOBILIZATION

- 3.1 <u>Pre-installation Inventory Inspection</u>. This inspection was conducted by CHESNAVFACENGCOM personnel and consisted of:
- o Verifing that the material delivered complies with the design materials list (see Table 3-1).
- o Assuring that all components fit together and are in a ready to use condition.
- 3.2 Roosevelt Roads Mobilization Phase.
 - 3.2.1. <u>Onshore Work</u>. The following will be accomplished ashore:
- o Attach the 5/16-inch wire rope continuity cable to the riser chain. Be sure that the wire is slack enough to allow for the designed catenary.

 Allow approximately 5 feet extra on each end.
 - o Attach the wire rope with hose clamps every 8 links.
- o Prepare the riser fender system by bolting tires together in groups of six (see Figure 3-1).
 - o Attach the riser fender system and the riser to the buoy.

3-1. Bill of Materials			SWL SWL			•			© 1 → →				®®		(2) (3)				CO D LINKS						
HATERIAL TABLE 3	STEEL	ELASTOMER HULL, STEEL BAR & SHACKLE	POLYPROPYLENE (UV PROTECTED)	STEEL	STEEL	STEEL	12218	STEEL	BTEEL	STEEL	STEEL	RUBBER	ZINC	GALVANIZED BTEEL	GALVANIZED STEEL	GALVANIZED STEEL	GALVANIZED STEEL	STEEL		(C)) 			996 6	
NO, REQUIRED	•		12 LP	-	,	10	7 1	•	~	1	•	AS REQUIRED	10	AS REQUIRED	AS REQUIRED	AS REQUIRED	AS REQUIRED	50		()			GROUND LEG (3 REQ'D) IN	
BILL OF MATERIALS DESCRIPTION	2 INCH PEAR LINK	BUOY WITH 3 1/2 INCH SHACKLES FURNISHED TOP AND BOTTOM (SEA-MARD) WARE 2013 OF BOHAL	1 1/2 INCH ROPE (SEE NOTE 3)	2 1/2 INCH ANCHOR JOINING LINK	2 1/4 INCH ANCHOR JOINING LINKS	2 1/4 INCH CHAIN SHOTS	2 1/4 INCH DETACHABLE LINKS	2 1/4 INCH SMIVEL	2 1/4 INCH GROUND RING	16K NAVY STOCKLESS ANCHOR	PROPELLMENT EMBEDMENT ANCHOR KITS (100 KIP SIZE)	TIRES	CHAIN CATHODIC PROTECTION ASSEMBLY	GALVANIZED BOLTS (L-2.25" THREADED ENTIRE LENGTH)	GALVANIZED WASHERS-TYPE B (WIDE)	GALVANIZED LOCK WASHERS	GALVANIZED HEX NUTS	2 1/2 INCH DETACHABLE LINKS		_			•	(ja) ONE PER SHOT OF CHAI	
PEDENAL SPEC OR PART NO.	4010 274 5022	MB 20	SUS 1 - H 006	4010-391-0535	\$610-391 0534	4010-340-1030	4010-391-0542	4030-527-8864	2040-234-4888	H2040-368-4772	3017741 6 42	f f t	FPU 1 8022	UNC 5/8" 11	UNC 5/8"	UNC 5/8"	UNC 5/8" 11	4010 391-0543		(ට (2)				
ON WALL	~	~	~	•	'n	•	ı	29	•	10	11	13	2	•	S 1	16	1.7	91	14			1 j			

BILL OF MATERIALS

o Weld flukes shut on the 16,000 pound anchor. Weld bars between the flukes and the shank to prevent chain from being fouled in the flukes.





Figure 3-1. Bolting Tires Together

- o Load equipment and material that is at NAVSTA Roosevelt Roads on board SEACON as shown in Figure 3-2.
- 3.2.2. <u>Onboard Work</u>. The following will be accomplished aboard the SEACON:
 - o Rig the purchase of the beach gear with 7/8-inch wire rope.



È

FIGURE 3-2. Mooring Components Layed Out On SEACON

- o Install the 30 KIP in-line tensiometer on one lay of the purchase of the beach gear. The tensiometer's reading will be 1/9 of the actual load (100K pull will read 11.1K) (see Figures 3-3 and 3-4). A running line dynamometer (see Figure 3-5) will also be available.
 - o Remove "headache ball" from Liebherr Crane.
- o Practice handling the PEA over the side to ensure familiarity with this operation (see Section 4.3).

3.2.3. Diving Support.

- o Stow all material and prepare the YC barge, supplied by Roosevelt Roads, for tow (see Figure 3-6).
- o The YC barge will be towed to St. Croix by the YTB provided by the Naval Station.
- o The LCM-8, supplied by Roosevelt Roads for onsite use as a pusher boat, will make the transit to St. Croix under its own power.




FIGURE 3-3. Tensiometer Installed In One Leg Of The Beach Gear




FIGURE 3-4. Typical Tensiometer




Figure 3-5 Running Line Dynamometer




Figure 3-6. YC Barge Material Stowage

4.0 INSTALLATION PROCEDURES

4.1 Navigation for Mooring Installation.

- 4.1.1. <u>Equipment</u>. Navigation for the location of marker buoys and final position of the mooring will be done by theodolite. One of the Eagle 60 theodolites, supplied by OCEI, will have a Pulse Ranger Electronic Distance Measuring (EDM) unit mounted on it.
- 4.1.2. <u>Locations of Survey Points</u>. The primary sites for placing the survey gear are on the Coast Guard Light Tower at the foot of the damaged pier and Sprat Hall Theodolite Station (see Figure 4-1). There is no direct line




Figure 4-1. Locations of Survey Points

of sight between these stations, so Sandy Point Theodolite Station will be used as a backsite for both. The EDM gear will be placed at Sprat Hall. Table 1-1 in Section 1.0 gives the range and turning angle of the buoy and anchor locations from these two stations.

If the OCEI theodolites fail to operate, the UTR maintained theodolites will be used.

- 4.2 <u>Intallation of Marker Buoys</u>. Divers from UCT ONE will participate in the marker buoy installations as follows:
- o Mark the anchor sites and buoy location using spar buoys made from 3-inch PVC pipe 20-feet long.
- o A diver will be used to critically place the sinkers of the marker buoys to ensure that they are on a level, obstruction free area. A tolerance of \pm 20 feet is acceptable based on the original tasking and design (see Figure 4-2). If the markers must be moved, they should be moved toward the center marker buoy and the exact distance noted.

4.3 PEA Installation.

4.3.1 Anchor Firing All three PEAs will be fired into the bottom before a pull test is conducted. In order to ensure that the two deep-water anchors are successfully installed, the anchors for legs 2 and 3 will be fired first followed by the shallow-water anchor for leg number 1. The following steps will be followed in firing the anchors:




Figure 4-2. Center and Anchor Marker Buoy Positions

Step One

Ĺ

D

ŕ

- o Initiate Ordnance Handling Condition
- o Prepare PEA for firing in accordance with the "100K PEA INSTALLATION, OPERATION AND MAINTENANCE MANUAL."
- o Connect a 120-foot downhaul wire rope pendant to a 50-foot wire rope downhaul cable and stopper the rest of the pendant over the port side after

removing the port gunwale. Stopper the bitter end on deck as shown in Figure 4-3.

Step Two

Ĺ

o Position SEACON so that anchor site number 2 is off the port side and the bow heading toward the center marker.




Figure 4-3. Preparing a PEA for Overboarding

- o Determine the depth of water, subtract 20 feet, and mark the Liebherr wire at that depth.
- o Rig the PEA with the Allied crane wire attached to the lifting sling and the Liebherr crane wire attached, as the lifting line, to the 20-foot nylon shock line which is attached to the lifting harness. Stopper the emergency release line to the nylon shock line as shown in Figure 4-4.
- o Using the Allied crane on the port side of SEACON, lift the PEA horizontally off the deck.
- o Transfer the load to the Liebherr by lowering the line on the Allied, thereby shifting the gun to the vertical.
 - o Disconnect the Allied crane wire and remove the lifting sling.
- o Rig the downhaul cable pendant to the Allied in such a manner that allows controlled lowering and keeps it clear of the side. A constant tension should be kept on the pendant so that the anchor fluke remains perpendicular to the final direction of the load.
- o Swing the PEA over the port side and walk the Liebherr aft (see Figure 4-5).
- o Lower the gun to the bottom with the Liebherr crane while letting out on the downhaul pendant.




FIGURE 4-4. Rigging the Propellant Embedment Anchor

- $\,$ o $\,$ Stop the PEA 20 feet from the bottom until the final word to lower and fire is given.
 - o Lower and fire the PEA.




Figure 4-5. PEA Ready for Lowering to the Bottom

Step Three

o After the anchor is fired, retrieve the gun, allow it to drain, and place it on deck. Remove the marker buoy.

- o Transfer the downhaul pendant to the Liebherr, attach a tag line, and walk the pendant to the stern of the SEACON where the pendant will be brought on deck so a retriever buoy can be attached. (Note: Because of the long pick up lines and the water depth it may be more feasable to lower the pendant on the Allied and then throw the line off the port side without having to walk it to the stern.)
- o Attach a float to the end of the pendant with four 40-foot sections (two sections for the pendant of anchor number 1) of 3/4-inch wire rope. Rig a "lazy pendant" in line so the pendant can be used for lifting as shown in Figure 4-6).
- o Lower the wire rope pendant with the Liebherr. Lower the line to the last section, stoppering and retracting the Liebherr as necessary.
 - o Stopper the buoy pendant with a quick release.
 - o Release the quick release. Throw the buoy clear of the stern roller.




Figure 4-6. Lazy Pendant and a Retriever Buoy

Step Four

0 Repeat the above procedures for anchors number 1 and number 3 (see Figure 4-7).

Step Five

- o Secure the PEA equipment.
- Stand down from the Ordnance Handling Condition.




Figure 4-7. Anchors and Wire Pendants Installed

- 4.3.2 <u>Diver Inspection</u>. Divers will inspect the anchor just fired while SEACON moves toward the next site.
- o A careful inspection of the wire rope near the crater shall be made to determine whether or not the pendant was damaged during firing. Refer to the "Fleet Mooring Underwater Inspection Guidelines."
- o A measurement will be made from the point of penetration to the swage fitting connecting the downhaul cable to the 120-foot pendant to determine the depth of penetration.
- 4.3.3 <u>Pull Test</u>. A pull test to 50 KIPS will be performed on each PEA following the installation and diver inspection of all anchors. The pull tests will be accomplished as follows:

Step One

- o Position SEACON so that the retrieval lines on the pendants can be picked up.
 - o Pull in the sections of the pickup line, stopper, and rehook. Repeat.
- o Retrieve the pendant and attach it to the purchase of the beach gear with a carpenter stopper.

- o Tension the beach gear so that the pendant tends vertically from the stern roller. A antiroll bar should be attached to the traveling block to prevent it from spinning when under load.
- o Measure the distance from the water level to the end of the pendant to determine the amount of anchor penetration. This will act as a backup to the measurement the divers make.
 - o Mark the pendant on deck near the stern roller with spray paint.
- o The pull test is performed in two increments of 25 KIPS until the 50 KIPS are reached. The 50 KIPS (\pm 5 KIPS) tension will be held for 1 minute.
- o When a tension of 50 KIPS is reached, another mark will be made to determine how far the mark on the pendant has moved from the 'ginal mark on the deck. This will indicate the amount the anchor moved dur 'g keying.

Step Two

o Due to the verticality of the wire rope anchor pendant during the pull test of each PEA, the stern roller of SEACON will be directly over the anchor's position. During these tests, sightings from ashore Theodolite Stations to the stern of SEACON should be taken to determine the final position of each anchor.

Step Three

- o Place the pendant back in the water using the Liebherr and the same method used to retrieve it.
- o The divers will recheck the amount of penetration and movement during the keying operation while SEACON moves to the next site.

Step Four

o Repeat the above procedures for the other two anchors.

4.4 Chain Installation.

4.4.1 <u>Leg Number Two</u>. Following the pull test of anchor number 1 and while the divers are measuring the movement due to keying, move SEACON to the retriever buoy on pendant number 2. At this time, an engineering analysis will be made to determine the exact lengths of each leg. The following steps will be followed during the chain installation:

Step One

o Retrieve the pendant as before. Stopper the pendant to the 100-ton padeye.

- o Range one or two shots of chain on the after deck and stopper them to the padeyes as shown in Figure 4-8.
- o Connect an anode, a 2 1/4-inch swivel, and a shot of chain to the swage fitting.
 - o Weld a piece of flat bar across the end of the swage fitting pin.
- o Hook the purchase of the beach gear into the bight of chain using the pelican hook.
- o Retract the purchase of the beach gear, remove the carpenter stopper, and lower one bight of chain.
 - o Stopper the chain to the 100-ton padeye using a pelican hook and




Figure 4-8. Stoppering Chain to the Deck Padeyes

reattach the purchase of the beach gear to the next section of the chain (see Figure 4-9).

o Take a strain and release the chain stopper.

Step Two

- o Move SEACON toward the retriever buoy on pendant number 3.
- o Repeat the steps above for all four shots of chain, one of which will be subsequently removed. The purpose of this extra shot of chain is to prevent the possibility of overloading the pickup line. Leg numbers 1 and




Figure 4-9. Deck Chain Leg Number 3

3 will not require an extra shot at this time, and the above steps will be repeated for only three shots of chain.

o Lower the last section of chain on the purchase of the beach gear until the end of the chain is near the 100-ton padeye and stopper it off.

Step Three

o Attach a retriever buoy pendant to the bitter end of the chain and lower the pendant as was done previously (see Figure 4-10).




Figure 4-10. Leg Number 2 Chain on the Bottom

4.4.2 Leg Number Three and Ground Ring.

Step One

- Move SEACON to anchor pendant marker buoy number 3.
- o Retrieve the pickup line.
- o Retrieve the pendant for anchor number 3 and repeat the steps for anchor number 2 until the bitter end of the last shot of chain is near the stern roller.
 - o Cut off the amount of chain specified by the design engineer.

Step Two

- o Attach the ground ring and stopper it off to the 100-ton padeye (see Figure 4-11).
- 4.4.3 <u>Return to Leg Two</u>. SEACON should be near the retriever buoy on anchor chain number 2.

Step One

- o Retrieve the pendant as before.
- o When the bitter end of the chain is on deck, stopper it off, several links back from the end, to the starboard 50-ton padeye. Remove the pickup buoy and wire.




Figure 4-11. Installation Chain Leg Number 3

Step Two

- o Rig the chain to the purchase of the beach gear through the ground ring as shown in Figure 4-12. A tension of 10 KIPS is then applied to leg 2 until the designated amount of chain is pulled in. (This will include the extra shot of chain).
- o Stopper the chain to the starboard 50-ton padeye outboard of the ground ring.
- o Cut the chain near the ground ring and attach it with an anchor joining link to the ground ring.

4.4.4 Attaching Leg Number One

o Attach a shot of the chain for leg number 1 to the ground ring. Range the chain on deck as before.




Figure 4-12. Rigging Leg Number 2 to the Beach Gear

o Attach the purchase of the beach gear to a bight of the chain and take a strain on the chain (see Figure 4-13).

4.4.5 Sinker Anchor

O Pick up the 16K sinker anchor with the Liebherr and connect it to the ground ring forward on the port side.




Figure 4-13. Attaching the Chain to the Beach Gear

4.4.6 Riser Chain Attachment

Step One

- o Connect the riser to the ground ring.
- o Stopper off the riser to starboard quarter bitts to prevent it from running.

Step Two

o Pick up the stoppered section of riser with the Liebherr and place it over the starboard quarter as shown in Figure 4-14.




Figure 4-14. Placing a Riser Section over the Starboard Quarter

Step Three

o Pick up sections of the riser and overboard with the Liebherr. Each section must be stoppered to prevent running.

o Pick up the buoy and riser fender system and overboard on the starboard side. Have a line connected to the top of the buoy so it can be secured to the starboard quarter bitts.

4.4.7 Overboarding Assembly.

Step One

o Attach the wire from the Liebherr to the 16K anchor with a "toggle release" mechanism. Lift the anchor off the deck. See Figure 4-15.




Figure 4-15. Toggle Release Mechanism on the Anchor Sinker

o Take up on the beach gear and release the ground ring from the 100 ton padeye, leg number 2 from the starboard 50-ton padeye, and leg number 3 from the port 50-ton padeye.

Step Two

- o Lower on the Liebherr while letting out on the purchase of the beach gear. Overboard the ground ring and anchor.
 - o Let the anchor hang from the ground ring and trip the toggle release.
- o Let out on the purchase of the beach gear until it nears the stern roller (see Figure 4-16).




Figure 4-16. Buoy, Riser, Ground Ring in the Water

- o Release the line holding the buoy.
- o Stopper off the chain to the 100-ton padeye, retract and rehook the purchase of the beach gear, release the stopper and continue lowering. At this point, SEACON must maintain a constant force of approximately 10 KIPS as it moves toward anchor number 1.

Step Three

o When the bitter end is near the stern, stopper off the chain to the 100-ton padeye.

4.4.8 Leg Number One

Step One

- o Attach the next shot of chain to the first shot and lower as explained before. Do not place an anode between the first and second shots of chain.
- o Attach an anode and the third shot of chain and lower until the end of the chain is near the stern roller (see Figure 4-17).
 - o Stopper the chain to the 100-ton padeye.
- o Attach a retriever buoy and overboard the three shots of chain as described before (see Figure 4-18).




Figure 4-17. Lowering Leg Number 1




Figure 4-18. Three Shots of Leg Number 1 in Place

4.4.9 Attaching Chain to the Pendant of Anchor Number One

Step One

- o Retrieve the pendant of anchor number 1, and stopper to the 100-ton padeye with a carpenter stopper.
 - o Attach the anode and swivel.

Step Two

- o Range a shot of chain on deck as before.
- o Attach the shot of chain and hook it to the purchase of the beach gear.
- o Tension the purchase of the beach gear, remove the carpenter stopper, and replace it with a pelican hook. Note: The Liebherr may be used at this point, rigged through a block on deck as before.

Step Three

o Let out on the purchase of the beach gear while moving SEACON toward the marker buoy on the three shots of chain. Repeat the above steps until the bitter end of the chain is near the stern roller (see Figure 4-19).

o Stopper the chain to the starboard 50-ton padeye, being careful to leave a 5-foot tail free on deck. Release and retract the beach gear.




Figure 4-19. Preparing to Attach the Last Shot

Step Four

o At this point SEACON should be close enough to the retriever buoy on the three shots of chain so that it can be retrieved and stoppered to the 100-ton padeye.

- o Attach an anode and connect the chain stoppered to the starboard 50-ton padeye.
- o Attach the chain to the beach gear with a "toggle release" mechanism and three pendants as shown in Figure 4-20.

Step Five

o Take in on the purchase of the beach gear, release the stopper on the 100-ton and 50-ton padeyes and lower the chain to the bottom.




Figure 4-20. Beach Gear with Toggle Release Mechanism

Step Six

- o When the chain has reached the bottom, or is close to it, trip the "toggle release" mechanism by securing the toggle line so that the weight of the chain pulls the toggle out.
 - o Retract the purchase of the beach gear.

5.0 BUOY LOCATION

o Using EDM and theodolite equipment, determine the final position of the mooring. See Section 4.1.


6.0 POST INSTALLATION

6.1 <u>Post-Installation Inspection</u>. Divers will conduct a final inspection of the mooring. This inspection dive will be conducted with both CHESNAVFACENGCOM and UCT One divers using the procedures outlined in the "Fleet Mooring Underwater Inspection Guidelines."

An underwater voltmeter will be used during this phase to determine the amount of protection provided by the anodes of the cathodic protection system. Again, the "Fleet Mooring Underwater Inspection Guidelines" provide a description of the methods to follow.

- 6.2 <u>Buoy Torque</u>. As a final check before leaving the mooring, the bolts on the top of the buoy must be torqued to 400 ft-lbs. Procedures for this operation will be provided by the buoy manufacturer and given to UTR following post installation torquing. See Figure 6-1 for the sequence to follow in torquing the bolts.
- 6.3 <u>Mooring Hawser</u>. The mooring hawser will be turned over to UTR and instructions for its care and preservation provided by CHESVNAVFACENGCOM.

BOLT TORQUING PROCEDURES FOR FLEET MOORING BUOY SERIAL NUMBER MB 20-0101 Manufactured by Seaward International JAN 85



Torque bolts to 400 ft-lbs. Torque in sequence shown above, starting with any bolt. Do not fully torque using only one tightening sequence. Full torque should be achieved using at least two complete tightening sequences. Bolts should be retorqued annually.

FIGURE 6-1. Bolt Torquing Procedures

7.0 DEMOBILIZATION PHASE

Before SEACON returns to NAVSTA Roosevelt Roads, all project related material must be loaded on board for return to OCEI or to UCT ONE as appropriate. SEACON will transport the chain crates to Fort Lauderdale where they will be unloaded. These crates will be subsequently shipped to CBC Gulfport.

8.0 DOCUMENTATION

Project data, notes, logs, and photographs will be compiled to produce a Project Documentation Report which will be distributed to all interested activities within 90 days of project completion. This report will provide a detailed description of what materials were installed as part of the fleet mooring and a listing of all material as-built data. The report will also contain data on which to base inspections, repairs, and future systems modifications or upgrading of furnished components.

ANNEX A

ADDITIONAL DRAWINGS





FIGURE A-1. St. Croix Program Organization Chart






FIGURE A-2. In-Line Zinc Anode





FIGURE A-3. Swage Fitting



Ì

FIGURE A-4. Profile of the OCP SEACON

ANNEX B

MATERIAL REQUIREMENTS

MATERIAL SHIPPED TO TRACOR MARINE AND STAGED ONBOARD SEACON

Ď

OTW	DESCRIPTION
OTY	DESCRIPTION 1000
1	REEL OF 5/16" CONTINUITY WIRE, 1200'
250	2" MUFFLER CLAMPS FOR CONTINUITY WIRE
4	PELICAN HOOKS FOR STOPPING OFF BIGHTS OF CHAIN
2	CHAIN FAIRLEAD BOLLARDS WITH STRONGBACK
1	WINCH BED FOR CHASE WINCH
22	DETACHABLE LINKS COMING FROM: CBC GULFPORT, MISS.
1	150', 5" PLAITED NYLON MOORING LINE WITH HARDEYE AND
-	SHACKLE FROM: OCEAN PRODUCTS RESEARCH, INC.
	DIGGS, VA.
	DIGGS, VA.
	WERDELLY HO DE CUIDDED HO HELGOD WEDLING
	MATERIAL TO BE SHIPPED TO TRACOR MARINE
	AND STAGED ONBOARD SEACON
<u>QTY</u>	DESCRIPTION
1	RUNNING LINE DYNAMOMETER
	MATERIAL TO BE PROVIDED BY TRACOR MARINE
YTQ	<u>DESCRIPTION</u>
4	3" X 20' PVC MARKER BUOYS WITH ENDS CAPPED (TO BE
_	MANUFACTURED BY TRACOR)
250	·
24	WIRE ROPE CLIPS (5/16")
3DZ	
1	TOGGLE BAR (2"X3' STEEL BAR WITH CONNECTION POINT)
6	PADEYES FOR STOPPING BIGHTS OF CHAIN
3	WIRE STRAPS FOR STOPPING OFF TO 100K & 50K PADEYES
AST	SHACKLES TO SECURE BEACH-GEAR AND STRAPS TO PADEYES
	MATERIAL TO BE PROVIDED BY UCT-ONE
OTY	DESCRIPTION
BOX	WIRE ROPE CLIPS (3/4"- 6 doz, 7/8"-1 doz, 1/2"-2 doz)
1	200' LENGTH OF CONTINUITY WIRE
ī	UNDERWATER VOLTMETER
350	SETS OF BOLTS, NUTS&WASHERS FOR TIRES ON RISER FENDERING
330	SYSTEM
7	
1	SET THEODOLITES AND EDM FOR SURVEYING
1	STEEL PLATE FOR RISER PROTECTION SYSTEM
12	1 3/4" SCREW-PIN SHACKLES
12	1" SCREW-PIN SHACKLES
RL	POLYPRO LINE
	TOOLS FOR DETACH WORK(DRIFT PINS, SCREW DRIVERS, ETC)

ALL DIVE SYSTEMS

INVENTORY OF OCEI EQUIPMENT STAGED IN NS ROOSEVELT ROADS

È

OTY	DESCRIPTION
1	20K DAY WINCH
4	PEA FLUKES
4	PEA FAKING BOXES
1	LARGE PORTABLE MAGAZINE
1	SMALL PORTABLE MAGAZINE
2	PEA REACTION VESSELS
1 SET	4-FOLD BLOCKS (BEACH GEAR)
1	PEA COLLAR
50	FLOAT BALLOONS
1	2-1/4" CARPENTER STOPPER
1 BOX	MISC PEA GEAR
4	2-1/4"x 120' HAULDOWN WIRES
2	PEA BARRELS
4	BUOYS
1 PLT	7/8" AND 3/4" WIRE ROPE
1 RL	NYLON ROPE (SHOCK LINE)
4	2-1/4" SWIVELS
2	96" REELS
1	REEL STAND (MORGAN POWERED)] FOR SSRNM
1	5" DIA SHAFT]
1	POWER PACK

INVENTORY OF FLEET MOORING MATERIAL STAGED AT NS ROOSEVELT ROADS

OTY	DESCRIPTION
4	2" PEAR LINKS
1	12' DIA FOAM BUOY
2	2 1/2" CAMP ANCHOR JOINING LINKS
10	2 1/4" CAMP ANCHOR JOINING LINKS
13	2 1/4" CHAIN SHOTS
16	2 1/4" BALDT DETACHABLE LINKS
1	2 1/4" SWIVEL W/ FROZEN ANCHOR JOINING LINKS
1	2 1/4" GROUND RING
1	16K NAVY STOCKLESS ANCHOR
3	20K NAVY STOCKLESS ANCHORS